




# FETS Schedule Update

*Thanks for major contributions from  
Pete Savage & Mike Dudman*

*FETS Meeting, RHUL  
15/10/2014*

## Outline

- Overview of status
- Main progress this month
- Imminent issues
- Avoiding schedule slippage



**What use is a schedule?**

- Recommended by Oversight Committee.
- We have limited time left: FETS grant expires in March 2015. We will apply and hope to be granted an extension to ~Sept 2016 to “complete” FETS.
- A schedule will be essential to help us organize ourselves effectively and progress efficiently:
  - Aims to give an quick, monthly visual overview of the project status:
    - Where do we stand on the different component development / manufacture / readiness? What tasks remain and how best can we use our resources to complete them?
  - Helps each Work Package manager to know when their components will be needed in R8 to integrate with the main installation sequence.
  - Identifies resource constraints / bottlenecks, where our resources are overstretched or duplicated. Aim to suggest ways to improve these.
  - Highlights timeline for key decisions to be made and impact on schedule if decisions are delayed.


**What does it mean to “complete” FETS successfully?**

- We really need to define our goals / aims until the end of the FETS project. Essentially:
  - E.g.: by Sept 2016 aim to have RFQ, MEBT and diagnostics installed with first beam through all components.
  - Demonstrate effective beam chopping / first laser diagnostics.
  - What value of key parameters do we aim to achieve?
    - Beam current / duty cycle / RFQ and MEBT transmission efficiency / chopping / diagnostic technique?
    - How will these parameters / goals be measured?
- Definition of clear, realistic goals is critical, so as not to waste effort or time trying to achieve more than is required before the end of the current FETS project. [Advanced aims can be part of PAA].

**Breakdown schedule into two parts:**

- R8 Installation (& Commissioning) Schedule
  - Timeline of infrastructure and components as they will be assembled in R8 and FETS beam line.
- Development Schedule
  - More details list of tasks required to develop / build the components, ready for installation.
- Also have discussed a *Readiness Log*
  - Many components will arrive for storage in R8 prior to assembly in FETS.
  - Suggest to create an organized storage bay in R8: aim to box and log the status of all major items, together with all their components needed for final assembly.



**FETS R8 Installation Schedule****Shielding****Key decisions needed last month:**

- Train Barry (longer) or preferably hire crane with driver?
- Holes for RF cables in NE block? Needed before East wall can be built.
- Size and number of cable trenches? need to cut before south wall goes up.
- Prompted meeting with Gary to define services cross section + cable lengths

## **Shielding**


- Key decisions made:
  - Cables to be routed through 90 mm deep channels at top of wall.
  - Avoids the need to cut cables trenches under the wall and to drill one corner block for the RF cables (plan to use elbow fittings through standard channels instead).
- Start of wall build was delayed by two weeks due to cancelled availability of heavy gang.
- Recovered delay due to time saving of not cutting trenches / drilling block.
- Wall build started on Monday 13<sup>th</sup> and making good progress. Both North and East walls are expected to be built by end of Friday (only one week, not two).

## FETS R8 Installation Schedule

## Shielding


Source mobile crane & driver  
 Survey and mark out floor for other walls  
 Build North Wall, mobile crane  
**Decide holes for RF cables in NE block**  
 Drill holes in NE block and install  
 Build East Wall, R8 crane  
**Decide size / number of cable trenches**  
 Cut trenches under South Wall  
**Decide ESO's input: false floor, interlocks...**  
 Build South Wall, including entrance  
 Build West Wall  
 Request quote for roof slabs  
 Survey walls as built, modify / order roof sections  
 Delivery and installation of RF half roof  
 Delivery and installation of complete roof

**Services (ESO)** Wall lighting, air circulation, false floor, doors, interlocks




## Key decisions needed this month:

- Decide ESOs input on false floor, interlocks? Needed before South wall begins?
- Arrange for ESO wall lighting / air circulation, false floors, doors, interlock installation –time slot in end of Nov / early Dec?







## FETS Development Schedule

RFQ  
Section 1*Status: Machined incorrectly - to be remachined*

Return RFQ1 to NAB in wooden crate

CAD work to define section 1 remachining

Remachined at NAB

Assemble, inspect, test frequency and machine grooves, retest

Redelivered to RAL

Crate returned to NAB

Section 1 reinspection

Assemble 4 vanes

Bead pull test

Populate with O-ring, tuners, pick-ups, vacuum ports, cooling manifolds

Vacuum test

Cooling leak test

## Section 2

NAB Machined internally, due at RAL in 2wks, box returned

Delivered to RAL

Crate returned to NAB

Section 2 inspection


Assemble 4 vanes

Bead pull test

Populate with O-ring, tuners, pick-ups, vacuum ports, cooling manifolds

Vacuum test

Cooling leak test



## RFQ inspection:

- **Dave Wilsher** has said he cannot inspect RFQ section 2 until at least the week beginning 3 November. This potentially delays the schedule by 5 weeks...
- Recommend asking for Dave's continuous availability for the other sections?
- Possibly use time to make RFQ bead pull test with tuners? (Will lengthen overall schedule).

## **RFQ Bead Pull and Tuning**

- Meeting was held to define tuning procedure and bead pull measurements:
  - Scope of measurements defined, including dynamic range of movers.
  - Alan to implement Fourier analysis code for later conversion to LabView by RHUL project student.
  - Bead pull of section 2 to test procedure with manual tuners : off axis?
  - Ongoing tasks: please see Pete's document.

## **Chopper electronics**

- Main tasks defined by Gary via discussions with Mike :
  - Task list ready for timelines to be added to schedule.

## **Readiness log**

- Organized storage bay in R8: aim to box and log the status of all major items, together with all their components needed for final assembly.
  - First items now boxed in R8, with documentation attached.



Charles Evans  
Charles Evans?  
Outside Manufacturer  
?  
TBA



